Change Orders Black Construction Corporation Environmental Closure of the Ordot Dump

Change				Days	Date
Order	Description of the Change Adjustment of required quanaties of materials;	Reason for Change	Amount Added	Added	Approved
1	adjustment for additional CQA testing for geosynthetics; extension of time for delay in issuing the notice to proceed.	Negotiations with the contractor.	\$ (69,217.98)	0	4/28/2014
2	Various changes described in the change order	Recommendation of CM and EOR based on field conditions.	\$ (8,281.37)	5	7/16/2014
3	Adjustments to schedule for Phase 1 and Phase 2.	Request of contractor and recommendation of CM and EOR.	\$ -	0	7/22/2014
4	Various changes described in the change order	Recommendation of CM and EOR based on field conditions.	\$ 93,639.72	37	12/4/2014
		Total	\$ 16,140.37	42	

Original Contract \$ 40,536,977.00 730

Total Contract \$ 40,553,117.37 772