

**Change Orders**  
**Maeda Pacific Corporation Contract**  
**Landfill Operations Road and Mass Grading for Cells 1 & 2**

<b>Change Order</b>	<b>Description of the Change</b>	<b>Reason for Change</b>	<b>Amount Added</b>	<b>Days Added</b>
1	Additional water for dust control	Contract estimates of the amount of water needed for dust control were inadequate.	\$ 54,000.00	0
2	Additional rock excavation	Contract estimates of the amount of rock to be excavated were inadequate.	\$ 462,000.00	0
3	Additional acres for turf establishment	Contract estimates of the acreage requiring turf establishment were inadequate.	\$ 92,400.00	0
4	Additional paved waterway	Contract estimates of the paved waterway needed were inadequate.	\$ 246,180.00	0
5	Reduction in grouted rip rap	Contract estimates of the amount of grouted rip rap needed were excessive.	\$ (132,990.00)	0
6	Additional rip rap for spillway	Engineer determined the addition needed to prevent erosion.	\$ 36,575.00	0
7	Material substitute for embankment work.	The addition of coral and crushed rock (from the site) will enable work to continue during wet weather.	\$ 620,000.00	0
8	Time Extension	Weather related delay.	\$ -	64
9	Temporary Access Roads	Access to monitoring wells	\$ 141,060.00	21
10	Additional rock excavation	Contract estimates of the amount of rock to be excavated were inadequate.	\$ 1,027,114.00	79
11	Temporary Access Roads	To add one additional access road to monitoring wells.	\$ 17,965.50	7
12	Additional concrete work - drainage facilities	Modifications to various bid items for additional concrete work.	\$ 61,706.00	15
13	Time Extension	Adjustment for delay in initial start of work.	\$ -	8
14	Final contract adjustments	This contract adjustment constitutes final settlement of all matters relating to all changes in work for the contract and any and all adjustments to the contract sum.	\$ (940,765.10)	0
<b>Total</b>			<b>\$ 1,685,245.40</b>	<b>194</b>

Original Contract \$ 8,360,000.00

Total Contract \$ 10,045,245.40



