Change Orders
Maeda Pacific Corporation Contract
Landfill Operations Road and Mass Grading for Cells 1 & 2

Change Order	Description of the Change	Reason for Change	Amount Added	Days Added
1	Additional water for dust control	Contract estimates of the amount of water needed for dust control were inadequate.	$ 54,000.00	0
2	Additional rock excavation	Contract estimates of the amount of rock to be excavated were inadequate.	$ 462,000.00	0
3	Additional acres for turf establishment	Contract estimates of the acreage requiring turf establishment were inadequate.	$ 92,400.00	0
4	Additional paved waterway	Contract estimates of the paved waterway needed were inadequate.	$ 246,180.00	0
5	Reduction in grouted rip rap	Contract estimates of the amount of grouted rip rap needed were excessive.	$ (132,990.00)	0
6	Additional rip rap for spillway	Engineer determined the addition needed to prevent erosion.	$ 36,575.00	0
7	Material substitute for embankment work.	The addition of coral and crushed rock (from the site) will enable work to continue during wet weather.	$ 620,000.00	0
8	Time Extension	Weather related delay.	$ -	64
9	Temporary Access Roads	Added roads to allow access to monitoring well sites.	$ 141,060.00	21
10	Additional rock excavation	Contract estimates of the amount of rock to be excavated were inadequate.	$ 1,027,114.00	79
		Total	$ 2,546,339.00	164
		Original Contract	$ 8,360,000.00	
		Total Contract	$ 10,906,339.00	